

Baldwin Public Library: PHASE 3 RENOVATION BUDGET

	Current Budget
Renovation Costs	
Constr. Costs incl. FOL counter, Study Rooms, Snow Melt	\$ 3,429,574
Deduct alts - Skylight \$239,030 and Light Cove \$11,450*	
Construction Manager Fee (2.5%)	\$ 91,114
Liability Insurance	\$ 14,578
Owner's Contingency	\$ 141,966
Guaranteed Maximum Price	\$ 3,677,232
Other Costs: not coordinated by PCI Dailey	
Architectural Fees	\$ 264,000
Engineering Fees	\$ 19,210
FFE & AV/Low Voltage Wiring	\$ 115,000
Furniture Moving (Elevator Room, Circ Desk, Teen, Etc)	\$ 5,000
Signage made by Idea Lab	\$ 1,000
Endowment plaque installation	\$ 1,750
Artpack: Siberian Ram sculpture relocation/storage	\$ 19,800
Sorter Relocation	\$ 50,000
TOTAL: Other Costs	\$ 475,760
GRAND TOTAL	\$ 4,152,992

Funding Sources	
Millage up to Headlee Cap for FY21-22 through FY25-26	\$ 3,353,057
Existing Millage/Cash Reserves	\$ 237,943
Transfer from Library Trust	\$ 561,992
TOTAL FUNDS	\$ 4,152,992

Deduct alternates*			
Skylight	\$	239,030	Remove
Friends counter	\$	5,300	Keep
Study rooms	\$	34,730	Keep
Light cove	\$	11,450	Keep
Snow melt	\$	85,110	Keep

Budget Approvals			
Construction (paid in FY22-23)	\$	54,959	
Arch Svcs (paid in FY22-23)	\$	244,000	
Construction (FY23-24 Budget)*	\$	3,622,273	
Arch. Svcs: Constr. Admin (FY23-24)	\$	20,000	
Sorter Relocation (FY23-24 Budget)	\$	50,000	
Other Fees (from Trust)	\$	161,760	
TOTAL FUNDS	\$	4,152,992	

*Requires FY23-24 budget adjustment

Additional Trust Funds Available			
Trust			
Van Dragt Donation	\$	74,909	
General Spendable Funds	\$	484,152	
Building Funds	\$	366,637	
TOTAL	\$	925,698	
Trust funds used for project	\$	(561,992)	
Remaining funds after project	\$	363,706	

Baldwin Public Library: PHASE 3 RENOVATION EXPENDITURES

	Current Budget	Paid to Date	Projected	(Over)/Under
PCI Dailey Construction Costs*	\$ 3,677,232	\$ 3,158,285	\$ 3,677,232	
Pay Application #1 - paid in FY22-23		\$ 54,959		
Pay Application #2		\$ 116,304		
Pay Application #3		\$ 193,672		
Pay Application #4		\$ 343,353		
Pay Application #5		\$ 553,186		
Pay Application #6		\$ 481,601		
Pay Application #7		\$ 361,430		
Pay Application #8		\$ 285,424		
Pay Application #9		\$ 236,966		
Pay Application #10		\$ 163,092		
Pay Application #11		\$ 368,299		
Architectural Fees	\$ 264,000	\$ 263,000	\$ 264,000	
Fees paid through March 2024		\$ 263,000		
Engineering Fees	\$ 19,210		\$ -	\$ 19,210
FFE & AV/Low Voltage Wiring	\$ 115,000		\$ 77,042	\$ 37,958
MCR - Demolition & installation of low voltage wiring	\$ 7,616			
NBS Relocate PA Equipment	\$ 1,434			
NBS Gallery Speaker installation	\$ 1,242			
Audio Rack Relocation in Rotary Room	\$ 3,800			
Shaw security cameras	\$ 572			
Shaw Door Counter for front entry	\$ 4,411			
5 Idea Lab Adjustable Height Tables	\$ 2,599			
2 Access Services Work Desks	\$ 2,812			
3 Umbrellas with stands	\$ 8,182			
Mural in café	\$ 12,000			
6 outdoor tables with 24 chairs	\$ 19,295			
10 white square indoor tables	\$ 4,740			

6 Sample chairs	\$	686			
75 indoor chairs	\$	7,653			
Furniture Moving	\$	5,000		\$ -	\$ 5,000
Signage made by Idea Lab	\$	1,000		\$ 1,000	
Endowment plaque installation	\$	1,750		\$ -	\$ 1,750
To be installed by Millwork contractor			\$	-	
Siberian Ram sculpture relocation/storage	\$	19,800	\$ 14,473	\$ 14,850	\$ 4,950
Deposit - 5/30/23			\$ 3,400		
Removal fee - 6/10/23			\$ 4,273		
Storage fee			\$ 1,250		
Reinstallation fee			\$ 5,550		
Sorter Relocation	\$	50,000		\$ 73,742	\$ (23,742)
TOTAL	\$	4,152,992	\$ 3,713,232	\$ 4,107,866	\$ 45,126

<i>*Construction Contingency</i>	<i>Total</i>	<i>Remaining</i>	<i>Used</i>
Carpet tiles for study room area		\$	(6,710)
Jersey Barrier Fencing		\$	(34,309)
Cove Lighting above Study Rooms		\$	(11,450)
Sitework changes		\$	(2,942)
Additional carpentry work for study rooms		\$	(4,840)
HVAC revisions (credit)		\$	4,048
18" GRG Plasterform Column Cover		\$	(4,826)
Glass revisions in study rooms (credit)		\$	1,200
Electrical revisions		\$	(6,066)
Restroom Column		\$	(4,275)
Landscape revisions (credit)		\$	2,360
Paint walls, door frames, and base outside gallery		\$	(500)
Acrovyn kickplate for Access Services door		\$	(500)

Limestone base at new entrance			\$	(14,975)
Plaster skimcoat of side wall			\$	(975)
Paint for Friends basement room			\$	(762)
Carpet installation for Friends basement room			\$	(1,175)
Soffit for elevator (encapsulates ducts)			\$	(2,600)
Brighter lighting in Access Services office			\$	(2,715)
Information desk revisions			\$	(5,875)
First floor restroom painting			\$	(850)
New Non-fiction wall painting			\$	(272)
Printer cabinet modifications			\$	(1,275)
	\$	141,966	\$	41,682
			\$	(100,284)

Updated 5/15/2024